



REPORT

Level One Inspection and Testing Services

Meridian Estate Stage 22, Lots 2201 to 2243

Prepared for:

Grosvenor Lodge Pty Ltd

April / 2021

Our Ref: 3807351.022.v1

25 Metcalf Street, Dandenong South, Vic 3175, Australia
www.chadwickgeotechnics.com.au

Document Control

Title: Level One Inspection and Testing Services					
Date	Version	Description	Prepared by:	Reviewed by:	Authorised by:
16-04-2021	1	Level One report, 3807351.022.V1	RHB	RHB	RWMc

Distribution:

Grosvenor Lodge Pty Ltd

1 electronic copy

Chadwick Geotechnics Pty Ltd (FILE)

1 electronic copy

Table of contents

1	Introduction	1
2	Project details	1
3	Geology	2
4	Specification	2
5	Inspection and testing	2
6	Conclusion	3
7	Applicability	4

Appendix A :	Density Test Location Plan
Appendix B :	Table of field density results
Appendix C	NATA endorsed laboratory reports
Appendix D:	Controlled fill certificate

1 Introduction

Chadwick Geotechnics Pty Ltd (Chadwick Geotechnics) was engaged by Grosvenor Lodge Pty Ltd, to provide Level 1 Geotechnical Inspection and Testing Authority (GITA) services for the earthworks within Stage 22 of the Meridian Estate in Clyde North.

2 Project details

The project included the preparation and filling of lot's 2201 to 2243. The specification required the earthworks to be completed under Level 1 GITA Supervision, that is, full-time Geotechnical Inspection and Testing of the earthworks. Chadwick Geotechnics were onsite for the duration of the earthworks program.

The location of the site is shown in figure 1 below.



Figure 1: Approximate site location (*Image sourced from Nearmaps*)

3 Geology

Published information¹ shows that the site is primarily underlain by Red Bluff Sandstone (Nbr) (Miocene to Pliocene). Sandstone, conglomerate: pale yellow and brown; fine to coarse-grained, massive to well bedded; cross-bedded; local ironstone.

4 Specification

A summary of the specification is shown below:

Compaction Requirement	95 % Standard Compaction
Moisture Requirement	+/- 3% of the soils Optimum Moisture Content

5 Inspection and testing

The inspection and testing of earthworks has been carried out in accordance with AS3798-2007, 'Guidelines on earthworks for commercial and residential developments', with a frequency of field density tests as per a type one project (large scale operation). Compaction control laboratory testing was undertaken in our NATA accredited laboratories in accordance with AS1289 'Methods of Testing Soils for Engineering Purposes'.

Prior to fill being placed the subgrade was inspected. The inspections were performed in accordance with the Level 1 guidelines presented in AS 3798–2007 Section 5.5. No soft spots were encountered during the inspections, the area was found to be firm and free of vegetation and other deleterious material.

Full time Level 1 Inspection and testing of the filling operations commenced on 28 August 2020 and was completed on 25 September 2020. During this period Chadwick Geotechnics observed the earthworks at the times (as the filling works were intermittent) the earthworks contractor was placing fill. This included the supply of material, conditioning of material (moisture conditioning and oversize removal), placement and compaction of the fill material.

All fill material was placed in lift sequences and Chadwick Geotechnics verified that the surface of the stripped area, and that of additional lifts, was thoroughly scarified and moisture conditioned prior to placement of additional layers to prevent delamination at the layer interface.

Field density and moisture content testing was carried out using a calibrated portable density and moisture gauge in accordance with AS 1289.5.8.1. The HILF rapid compaction test was used for peak converted wet density determinations in accordance with AS 1289.5.7.1. Test locations were recorded using a handheld GPS unit. A site plan showing the field density test locations is provided in Appendix A.

A total of forty four (44) tests were performed during the filling process.

The results show that two (2) tests failed to meet the specification requirements for the project. The earthworks contractor was advised of the tests that failed and the fill relevant to those areas was reworked, reconditioned, re-compacted and subsequently retested. The final results show the tests achieved the specification requirements for the project.

A summary table of Hilf density tests is provided in Appendix B and the laboratory test reports are provided in Appendix C. The Fill certificate is provided in Appendix D.

¹. VicGeo Earth Resources (<https://gsv.vic.gov.au>) Geological Unit (250k)

6 Conclusion

On the basis of our inspections and after considering all test results relating to the project, it is our opinion, so far as it is able to be determined, that:

- The materials used by the earthworks contractor met the geotechnical property requirements of the specification.
- The sourced fill was considered to be natural and clean and suitable for use at the site.
- The fill material placed was tested at a suitable frequency in accordance with AS 3798-2007- Table 8.1 and the results indicate the compacted clay achieved the density requirement of the specification.
- Given the consistent construction practices followed by the earthworks contractor and as witnessed by the Chadwick Geotechnics, combined with the satisfactory verification of test results achieved, it is inferred that areas of the site between test locations were performed to the same standard as those areas that have been tested.

It is our opinion that the earthworks undertaken have been performed in accordance with the requirements of Section 8.2 – Level 1 Inspection and Testing - AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Developments".

7 Applicability

This report has been prepared for the exclusive use of our client Grosvenor Lodge Pty Ltd in good faith and in accordance with the Chadwick Geotechnics quality system for the earthworks filling at the site.


This report is based on the nature of the project and the prevailing conditions between 28 August 2020 and 25 September 2020. No responsibility or liability will be accepted, and Chadwick Geotechnics is indemnified to the full extent permitted by law in respect of the use of this report where there has been a change in the nature of the project or the conditions on site that may alter or affect the conclusions of this report.

Should you require any further information regarding this report, please do not hesitate to contact the undersigned on (03) 8796 7900.

Chadwick Geotechnics Pty Ltd

Report prepared by:

Authorised for Chadwick Geotechnics Pty Ltd by:



.....

.....

Robert Barden

Timothy Chadwick

Geotechnical Engineer

Project Director

© Chadwick Geotechnics Pty Ltd.

Other than for the exclusive use of our client Grosvenor Lodge Pty Ltd, no part of this publication may be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, mechanical, photocopying or otherwise, without the prior written permission of Chadwick Geotechnics Pty Ltd.

www.chadwickgeotechnics.com.au

\\ttgroup.local\corporate\dandenong\geo projects\3807351\22 stage 22\working material\3807351.022.r1 level one report.docx

Appendix A: Density Test Location Plan



LEGEND



HILF DENSITY TEST LOCATION



NOTES:
 1. AERIAL IMAGE SOURCED FROM NEARMAP. COPYRIGHT NEARMAP PTY LTD IMAGERY DATE: 11/01/2021.
 2. BASE PLAN PROVIDED BY BEVERIDGE WILLIAMS. PROJECT REFERENCE: 1801767, DRAWING NO: 010. DATE RECEIVED: 25/02/2021.



PROJECT No. 1234567.1000		
DESIGNED	ZKO	Feb.21
DRAWN	KMJA	Feb.21
CHECKED		
APPROVED _____ DATE _____		

CLIENT	GROSVENOR LODGE PTY LTD	
PROJECT	MERIDIAN ESTATE - STAGE 22	
TITLE	LEVEL ONE HILF DENSITY TESTING HILF DENSITY TEST PLAN	
SCALE (A3)	1:1000	FIG No. FIGURE 01
REV	1	

Appendix B: Table of field density results

Report No	Sample No	Date	Test Number	Lot Number	Location [E]	Location [N]	RL (m)	Layer	Density Ratio HILF test (≥95%)	Moisture Variation	Pass / Fail	Remarks
HDR:W20DS04575	16664	28/08/2020	1	2212	355384	5781267	33.187	1	100.5	0.5 wet	Pass	
HDR:W20DS04578	16671	29/08/2020	1	2208	355355	5781274	32.694	1	100	0.5 wet	Pass	
HDR:W20DS04578	16672	29/08/2020	2	2215	355386	5781235	33.275	2	99.5	0.5 wet	Pass	
HDR:W20DS04578	16673	29/08/2020	3	2232	355338	5781212	32.772	3	99	OMC	Pass	
HDR:W20DS04607	16861	31/08/2020	1	2205	355310	5781239	32.313	1	99	3.5 wet	Fail	See Retest 17394
HDR:W20DS04607	16862	31/08/2020	2	2201	355315	5781286	32.143	1	99	OMC	Pass	
HDR:W20DS04690	17151	1/09/2020	1	2213	355391	5781249	33.429	2	100.5	0.5 wet	Pass	
HDR:W20DS04690	17152	1/09/2020	2	2217	355350	5781242	32.950	2	96.5	3.5 wet	Fail	See Retest 17337
HDR:W20DS04740	17337	2/09/2020	1	2217	355350	5781242	32.986	Retest	99.5	OMC	Pass	Retest of 17152
HDR:W20DS04758	17394	3/09/2020	1	2205	355310	5781239	32.323	1	104	0.5 wet	Pass	Retest of 16861
HDR:W20DS04758	17395	3/09/2020	2	2206	355329	5781277	32.629	2	99	0.5 dry	Pass	
HDR:W20DS04758	17396	3/09/2020	3	2219	355326	5781235	32.766	2	99.5	0.5 wet	Pass	
HDR:W20DS04821	17627	4/09/2020	1	2202	355312	5781275	32.539	3	98.5	2.5 dry	Pass	
HDR:W20DS04821	17628	4/09/2020	2	2204	355316	5781245	32.767	3	99.5	1.5 dry	Pass	
HDR:W20DS04966	18071	8/09/2020	1	2234	355361	5781191	33.168	1	98.5	1.5 dry	Pass	
HDR:W20DS04966	18072	8/09/2020	2	2230	355320	5781192	32.852	1	100.5	2.0 dry	Pass	
HDR:W20DS05020	18238	9/09/2020	1	2236	355388	5781196	33.494	2	96.5	0.5 dry	Pass	
HDR:W20DS05082	18423	10/09/2020	1	2229	355315	5781207	32.835	2	103	2.0 dry	Pass	
HDR:W20DS05082	18424	10/09/2020	2	2233	355346	5781205	33.163	2	101.5	1.5 dry	Pass	
HDR:W20DS05098	18472	11/09/2020	1	2239	355390	5781175	33.620	2	99.5	0.5 dry	Pass	
HDR:W20DS05206	18857	16/09/2020	1	2237	355399	5781200	33.745	FSL	104.5	2.0 dry	Pass	
HDR:W20DS05206	18858	16/09/2020	2	2235	355371	5781203	33.551	FSL	100	0.5 dry	Pass	
HDR:W20DS05206	18859	16/09/2020	3	2231	355315	5781185	33.179	FSL	98.5	OMC	Pass	

Appendix C NATA endorsed laboratory reports



Dandenong South
 ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04575



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-16664				
Field Sample ID	1				
Date Tested	28/08/2020				
E:	3553843				
N:	5781267				
Layer:	1				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m ³)	1.99				
Peak Converted Wet Density (t/m ³)	1.98				
Compactive Effort	Standard				
Moisture Variation (%)	0.5 wet				
Hilf Density Ratio (%)	100.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04578



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 12712 Date of Issue: 17/09/2020
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-16671	S20DS-16672	S20DS-16673			
Field Sample ID	1	2	3			
Date Tested	29/08/2020	29/08/2020	29/08/2020			

Field and Laboratory Data

Depth of Test (mm)	175	175	175			
Depth of Layer (mm)	200	200	200			
AS Sieve Size (mm)	19.0	19.0	19.0			
Oversize Wet (%)	0	0	0			
Field Wet Density (t/m³)	1.98	1.97	1.97			
Peak Converted Wet Density (t/m³)	1.98	1.98	1.98			
Compactive Effort	Standard	Standard	Standard			
Moisture Variation (%)	0.5 wet	0.5 wet	0.0			
Hilf Density Ratio (%)	100.0	99.5	99.0			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04607



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-16861	S20DS-16862			
Field Sample ID	1	2			
Date Tested	31/08/2020	31/08/2020			
E:	1486.733	1491.553			
N:	400.2220	446.576			
EL:	32.313	32.143			
Lot:	2205	2201			
Layer:	1	1			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m ³)	1.85	1.98			
Peak Converted Wet Density (t/m ³)	1.86	2.00			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	3.5 wet	0.0			
Hilf Density Ratio (%)	99.0	99.0			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04690



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 2/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-17151	S20DS-17152			
Field Sample ID	1	2			
Date Tested	1/09/2020	1/09/2020			
E:	1567.519	1527.099			
N:	410.210	403.291			
EL:	33.429	32.950			
Lot:	2213	2217			
Layer:	2	2			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m ³)	2.02	1.86			
Peak Converted Wet Density (t/m ³)	2.01	1.93			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	0.5 wet	3.5 wet			
Hilf Density Ratio (%)	100.5	96.5			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04740



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 – Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material:

Sample Data

Sample ID	S20DS-17337				
Field Sample ID	1				
Date Tested	2/09/2020				
E:	1527.191				
N:	402.602				
Layer / Lot:	32.986				
	2 / 2217				
	Retest				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	1.96				
Peak Converted Wet Density (t/m³)	1.97				
Compactive Effort	Standard				
Moisture Variation (%)	0.0				
Hilf Density Ratio (%)	99.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04758



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-17394	S20DS-17395	S20DS-17396		
Field Sample ID	1	2	3		
Date Tested	3/09/2020	3/09/2020	3/09/2020		
E:	1487.028	1506.089	1503.203		
N:	400.178	438.191	395.542		
EL:	32.323	32.629	32.766		
Lot:	2205	2206	2219		
Layer:	1	2	2		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Wet Density (t/m³)	1.98	1.88	1.93		
Peak Converted Wet Density (t/m³)	1.90	1.90	1.94		
Compactive Effort	Standard	Standard	Standard		
Moisture Variation (%)	0.5 wet	0.5 dry	0.5 wet		
Hilf Density Ratio (%)	104.0	99.0	99.5		

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04821



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-17627	S20DS-17628			
Field Sample ID	1	2			
Date Tested	4/09/2020	4/09/2020			
E:	1488.866	1493.016			
N:	435.665	406.215			
EL:	32.539	32.767			
Lot:	2202	2204			
Layer:	3	3			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m ³)	1.88	1.92			
Peak Converted Wet Density (t/m ³)	1.91	1.92			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	2.5 dry	1.5 dry			
Hilf Density Ratio (%)	98.5	99.5			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS04966



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 17/09/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-18071	S20DS-18072			
Field Sample ID	1	2			
Date Tested	8/09/2020	8/09/2020			
E:	1538.223	1497.159			
N:	351.569	352.586			
EL:	33.168	32.852			
Lot:	2234	2230			
Layer:	1	1			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m³)	1.95	2.00			
Peak Converted Wet Density (t/m³)	1.98	1.99			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	1.5 dry	2.0 dry			
Hilf Density Ratio (%)	98.5	100.5			

Comments



Dandenong South
 ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05020



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 – Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020
 12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-18238				
Field Sample ID	1				
Date Tested	9/09/2020				
E:	1564.988				
N:	357.005				
EL:	33.494				
Lot:	2236				
Layer:	2				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
Field Wet Density (t/m³)	1.89				
Peak Converted Wet Density (t/m³)	1.96				
Compactive Effort	Standard				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	96.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05082



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: J. Lamont
 (Dandenong Laboratory Manager)
 Date of Issue: 27/11/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-18423	S20DS-18424			
Field Sample ID	1	2			
Date Tested	10/09/2020	10/09/2020			
E:	1491.710	1522.459			
N:	368.225	365.560			
EL:	32.835	33.163			
Lot:	2229	2233			
Layer:	2	2			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m ³)	2.01	1.95			
Peak Converted Wet Density (t/m ³)	1.95	1.92			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	2.0 dry	1.5 dry			
Hilf Density Ratio (%)	103.0	101.5			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05098

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Date of Issue:
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde North
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: CLAY

Sample Data

Sample ID	S20DS-18472				
Field Sample ID	1				
Date Tested	11/09/2020				
Lot No:	2239				
E:	1567.230				
N:	335.497				
Elv:	33.62				
	Layer 2				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	2.02				
Peak Converted Wet Density (t/m³)	2.04				
Compactive Effort	Standard				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	99.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05206



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 12712 Date of Issue: 2/10/2020
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-18857	S20DS-18858	S20DS-18859			
Field Sample ID	1	2	3			
Date Tested	16/09/2020	16/09/2020	16/09/2020			
E:	1575.735	1547.962	1491.551			
N:	360.719	364.219	345.674			
EL:	33.745	33.551	33.179			
Lot:	2237	2235	2231			
Layer:	FSL	FSL	FSL			

Field and Laboratory Data

Depth of Test (mm)	175	175	175			
Depth of Layer (mm)	200	200	200			
AS Sieve Size (mm)	19.0	19.0	19.0			
Oversize Wet (%)	0	0	0			
Field Wet Density (t/m³)	1.98	2.02	2.07			
Peak Converted Wet Density (t/m³)	1.89	2.02	2.11			
Compactive Effort	Standard	Standard	Standard			
Moisture Variation (%)	2.0 dry	0.5 dry	0.0			
Hilf Density Ratio (%)	104.5	100.0	98.5			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05229



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 – Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 12712 Date of Issue: 2/10/2020
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde North
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Gravelly Clay

Sample Data

Sample ID	S20DS-18933	S20DS-18934	S20DS-18935		
Field Sample ID	1	2	3		
Date Tested	17/09/2020	17/09/2020	17/09/2020		
E	1565.099	1523.295	1479.418		
N	317.610	327.924	370.013		
Elv	33.448	33.176	33.045		
	Layer 1	Layer 1	FSL		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Wet Density (t/m³)	2.01	2.07	2.10		
Peak Converted Wet Density (t/m³)	2.07	2.10	2.10		
Compactive Effort	Standard	Standard	Standard		
Moisture Variation (%)	0.5 dry	0.5 dry	0.0		
Hilf Density Ratio (%)	97.5	99.0	100.0		

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05281


Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing



Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020
 12712
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19124	S20DS-19125	S20DS-19126		
Field Sample ID	1	2	3		
Date Tested	18/09/2020	18/09/2020	18/09/2020		
E:	1513.114	1559.857	1598.166		
N:	330.083	319.810	413.416		
EL:	33.375	33.602	33.625		
Lot:	2243	2239	2228		
Layer:	FSL	FSL	1		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Wet Density (t/m ³)	2.06	2.05	2.12		
Peak Converted Wet Density (t/m ³)	2.10	2.10	2.09		
Compactive Effort	Standard	Standard	Standard		
Moisture Variation (%)	0.5 wet	0.5 dry	0.5 dry		
Hilf Density Ratio (%)	98.0	97.5	101.0		

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431


Report No: HDR:W20DS05282

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing



Accreditation Number 12719
 12712
 Approved Signatory: M. Robinson
 (Team Leader)
 Date of Issue: 24/02/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Cordillia Street
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-19127	S20DS-19128			
Field Sample ID	1	2			
Date Tested	19/09/2020	19/09/2020			
E:	1487.121	1591.846			
N:	417.618	484.499			
EL:	32.743	32.970			
Lot:	2203	FSL			
Layer:	FSL				

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m³)	1.97	2.02			
Peak Converted Wet Density (t/m³)	2.07	2.09			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	0.5 dry	0.5 dry			
Hilf Density Ratio (%)	95.0	96.5			

Comments



Dandenong South
 ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05283



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 2/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-19129	S20DS-19130			
Field Sample ID	1	2			
Date Tested	19/09/2020	19/09/2020			
E:	1538.778	1502.676			
N:	479.732	482.888			
EL:	32.663	32.196			
Layer:	1	1			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m³)	1.92	2.00			
Peak Converted Wet Density (t/m³)	1.97	2.04			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	2.5 dry	0.5 dry			
Hilf Density Ratio (%)	98.0	98.0			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05308



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19202	S20DS-19203			
Field Sample ID	1	2			
Date Tested	21/09/2020	21/09/2020			
E:	1607.557	1604.291			
N:	448.643	490.586			
EL:	33.546	33.328			
Lot:	2225	2222			
Layer:	FSL	FSL			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m ³)	1.99	1.99			
Peak Converted Wet Density (t/m ³)	1.95	1.94			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	1.5 dry	2.5 dry			
Hilf Density Ratio (%)	102.0	102.0			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05310

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020
 12712
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19205	S20DS-19206	S20DS-19207
Field Sample ID	1	2	3
Date Tested	21/09/2020	21/09/2020	21/09/2020
E:	1486.496	1568.162	1541.027
N:	476.042	473.607	503.019
EL:	32.216	33.079	33.557
Layer:	2	2	FSL

Field and Laboratory Data

Depth of Test (mm)	175	175	175
Depth of Layer (mm)	200	200	200
AS Sieve Size (mm)	19.0	19.0	19.0
Oversize Wet (%)	0	0	0
Field Wet Density (t/m³)	2.01	1.98	2.05
Peak Converted Wet Density (t/m³)	2.04	2.01	2.12
Compactive Effort	Standard	Standard	Standard
Moisture Variation (%)	0.5 dry	2.5 dry	0.5 dry
Hilf Density Ratio (%)	98.5	98.5	97.0

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05320



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 – Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19245				
Field Sample ID	1				
Date Tested	22/09/2020				
E:	1510.164				
N:	525.701				
EL:	32.200				
Layer:	FSL				

Field and Laboratory Data

Depth of Test (mm)	150				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	1.99				
Peak Converted Wet Density (t/m³)	1.92				
Compactive Effort	Standard				
Moisture Variation (%)	2.0 dry				
Hilf Density Ratio (%)	103.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05347



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19330				
Field Sample ID	1				
Date Tested	23/09/2020				
E:	1572.497				
N:	484.868				
EL:	33.214				
Layer:	2				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	2.12				
Peak Converted Wet Density (t/m³)	2.05				
Compactive Effort	Standard				
Moisture Variation (%)	2.0 dry				
Hilf Density Ratio (%)	103.5				

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431


Report No: HDR:W20DS05390

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate, Stage 22
Project No.: 3807351.022
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing



Accreditation Number 12719
 12712
 Approved Signatory: M. Robinson
 (Team Leader)
 Date of Issue: 24/02/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S20DS-19516				
Field Sample ID	1				
Date Tested	24/09/2020				
E:	1605.192				
N:	518.370				
EL:	33.301				
Lot:	2222				
Layer:	1				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	1.89				
Peak Converted Wet Density (t/m³)	1.99				
Compactive Effort	Standard				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	95.0				

Comments



Dandenong South
 ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W20DS05391



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19517	S20DS-19518			
Field Sample ID	1	2			
Date Tested	24/09/2020	24/09/2020			
E:	1575.990	1539.443			
N:	516.671	470.664			
EL:	33.430	32.877			
Layer:	3	3			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Wet Density (t/m³)	2.04	2.04			
Peak Converted Wet Density (t/m³)	2.07	2.08			
Compactive Effort	Standard	Standard			
Moisture Variation (%)	0.5 dry	0.0			
Hilf Density Ratio (%)	98.0	98.0			

Comments



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: HDR:W20DS05399

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Estate Clyde
Project No.: 3807351.022A
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 – Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield
 (Senior Technician)
 Date of Issue: 6/10/2020

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location:
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95% (+- 3% of OMC)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Rocky Clay

Sample Data

Sample ID	S20DS-19558				
Field Sample ID	1				
Date Tested	25/09/2020				
E:	1519.307				
N:	481.066				
EL:	32.953				
Layer:	4				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Wet Density (t/m³)	1.91				
Peak Converted Wet Density (t/m³)	1.95				
Compactive Effort	Standard				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	98.5				

Comments

Appendix D: Controlled fill certificate



CONTROLLED FILL CERTIFICATE - LEVEL 1 INSPECTION & TESTING

PROJECT : Lot No's: 2201 to 2243 Chadwick Geotechnics REF: 3807351.022.v1
Meridian Estate Stage 22

CLIENT : Grosvenor Lodge Pty Ltd DATE : April / 2021
PO Box 4136
DANDENONG SOUTH VIC 3164

SUMMARY

Chadwick Geotechnics Pty Ltd conducted Level 1 inspection and testing, in accordance with Section 8.2 Level 1 inspection and Testing *AS3798-2007, Guidelines on earthworks for commercial and residential developments*, during the filling of the site.

So far as it is able to be determined, the fill was placed in accordance with the Specification that required a minimum density ratio of 95% of HILF Density (AS1289.5.7.1) to be achieved.

LIMITATIONS

This Certificate has been commissioned for the filling of the area mentioned above. No responsibility or liability will be accepted for the use of this report for any purpose other than that for which Chadwick Geotechnics Pty Ltd was engaged, specifically for Level 1 Inspection and Testing of the structural fill (excluding top soil).

This report is based on the conditions present and factors affecting the soil at the time of inspection (28 August 2020 and 25 September 2020) No responsibility or liability will be accepted and Chadwick Geotechnics Pty Ltd is indemnified to the full extent permitted by law in respect of the use of this Certificate where there has been a change in the nature of the project, or in the site conditions since the site testing.

CHADWICK GEOTECHNICS PTY LTD

A handwritten signature in black ink that reads 'Robert Barden'.

Robert Barden
Geotechnical Engineer

A handwritten signature in blue ink that reads 'R. Chadwick'.

Timothy Chadwick
Project Director

© Chadwick Geotechnics Pty Ltd.

No part of this publication may be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, mechanical, photocopying or otherwise other than in accordance with the limitations and for the purpose provided for above.

www.chadwickgeotechnics.com.au

